

WEEKLY PROGRESS MEETING

Keystone Road - US 19 to East Lake Rd

PROJECT NO. 920522

MEETING No. 042

Date: May 11th, 2011
Owner: Pinellas County Public Works
Contractor: David Nelson Construction Co.
Location: Field Office @ 1300 E. Tarpon Ave.

Attendees: Sam Wertman, David Nelson Construction Co.
Joe Hamilton, David Nelson Construction Co.
Brian Symanski, David Nelson Construction Co.
Leigh Lilla, David Nelson Construction Co.
Joe DeMoss, Pinellas County Construction
Bart Diebold, Pinellas County Public Works
Bill Lanier, Pinellas County Public Works
Joe Wolf, Pinellas County Engineering
Scott Baird, Pinellas County Utilities
Barney Dreher, Pinellas County – School Transportation
Tyson Evatz, Pinellas County Traffic
Gary Schurman, City of Tarpon Springs
Terry Mills, UC Synergetic
Jay Young, Knology
Scott Creasy, Bright House Networks

AGENDA

I. APPROVAL OF PREVIOUS MEETING MINUTES

The meeting minutes from the May 4th Progress Meeting were verbally accepted by the Project Team.

II. PROGRESS THIS WEEK / NEXT WEEK

Sam Wertman discussed past, current, and near future planned operations as follows:

- The 24" water main work has begun at Melon Street
- Work continues on the 400 & 800-series storm sewer
- Wall No. 10 is underway and the cap is being installed on Wall No. 9
- Barrier wall is being installed from Sta. 614 – 618
- Temporary paving is being installed east of East Lake Road and from Sta. 563 – 574
- Lime rock placement and curb work has begun

A. **Progress Energy (P.E.) Distribution**

Terry Mills is back and will make the tree trimming on the north side of Keystone Road a priority. The Pike crews are back from storm repairs in Alabama. The pole for the storm sewer installation adjacent to Wall No. 27 was held during Terry's absence.

There is storm sewer being installed adjacent to a Progress Energy pole on East Lake Drive. This will take place at the end of next week. Terry Mills will be prepared to have a truck on-site to hold this pole as storm crews pass by.

B. **Verizon Telephone**

Dan Wilson was not present at today's meeting because he was on-site assisting crews, but has no issues at the present time.

C. **Knology**

Jay Young indicated that there are no issues at the present time. He will be prepared on the May 19th to support the Knology power supply on East Lake Drive.

D. **Bright House**

Scott Creasy indicated that there are no issues at the present time.

E. **Clearwater Gas**

John Oswald was not present at today's meeting.

F. **City of Tarpon Springs Utilities**

Gary Schurman reported that there are no issues at the present time. The 20" water main has been tied over and there haven't been any issues thus far.

G. **Pinellas County Storm Sewer**

Everything is ok at the present time.

H. **Pinellas County Traffic**

Sam Wertman reported that FSC will be on-site on Monday to finalize the microwave relocation. Mast arms are on schedule for a late May / early June delivery.

I. **Pinellas County School Board – Transportation**

Barney Dreher indicated that summer school routing will be available near the end of the month and will report this information to DNCC when available.

J. **Pinellas County Utilities**

The FDEP permit has been received for the work taking place at North Highland. Pinellas County crews relocated the hydrant. The work associated with this modification will be performed using existing pay items. Sam Wertman stated that this work will be performed upon the completion of the adjacent wall to get out of the water table.

Regarding the 24" water main at Melon Street, DNCC acknowledged that valves were ordered by their vendor which are not approved. DNCC is prepared to return the valves or implement them; there is no cost differential to DNCC. Bart Diebold indicated that the valves were rejected via email; therefore DNCC will place the final order for the proper valves. DNCC reiterated that this order is final. Work at the Melon Street intersection will continue as far as the first valve that needs to be installed.

IV. OUTSTANDING CORRESPONDENCE / SUBMITTALS / RFI'S

DNCC received the email approval of the crushed concrete for the cellular confinement from the EOR.

DNCC is awaiting a response for submittal No. 133, Pumpable Flowable Fill for Utilities, which crews were hoping to use late this week. This is a standard DOT mix for pumpable fill. The County will follow-up on this submittal.

DNCC submitted the last of the VECP walls, Submittal No. 134.

Bart Diebold will prepare a letter of acceptance on the latest schedule update.

V. PENDING CO'S / CLAIMS / DESIGN PROBLEMS

Joe DeMoss is preparing a contingency order to Ayers to have an environmental scientist review the Purcell property for gopher tortoises. He once again requested that DNCC delineate the approximate limits of the storage area to be used on site to facilitate the tortoise evaluation.

Joe DeMoss has spoken with the resident at North Highland where a swale is suggested to enhance drainage. Thus far, the resident has not been cooperative. An expedited resolution to this matter is important as the rainy season is approaching. Any work taking place to facilitate the drainage will be easier to perform and have a lesser impact on the resident if it can get done prior to the rainy season beginning.

VI. ENVIRONMENTAL

Bill Lanier gave the weekly punch list to DNCC yesterday.

In order to prevent runoff from entering the roadway during the approaching rainy season, Bill requested a slope approximately 6" off the roadway to direct runoff toward the ponds. Sam Wertman stated that cuts for the roadway in this area are taking place in the near future.

VII. MAINTENANCE OF TRAFFIC

Everything is ok at the present time.

VIII. ACTION ITEMS / CITIZEN INQUIRIES

No citizen inquiries to report at this week's meeting.

DNCC has hauled away approximately 50-60 loads of dirt away from Mariner's Point this week. Bill Lanier requested the names of the personnel performing this work for force reports. No tortoises or other protected wildlife has been noted during the work this week.

IX. NEXT MEETING

The next progress meeting is May 18th, the DRB will be present.

SPECIAL NOTE: These meeting minutes contain paraphrases from audio digital recordings made during the meeting. The audio recordings represent the actual record of the meeting. The meeting digital recording files are on file with David Nelson Construction Co. and will be made available upon request.